



Chief Procurement Office

Bill Grunloh, Department of Transportation - Construction

Emergency Purchase Extension

Reference #

ES 26-02

Agency

Illinois Department of Transportation, District 2

Division

Office of Highways Project Implementation

Address

819 Depot Ave

City

Dixon

State

IL

Zip

61021

Contractor/Vendor

Kraemer North America

Address

1 Plainview Road

City

Plain

State

WI

Zip

53577

Extension Justification

Original Emergency Term Start Date 07/22/25

Original Emergency Term End Date 10/20/25

Amount of original \$8,000,000.00

Actual or Estimated* Estimated*

Expected Extension Start Date 10/21/25

Expected Extension End Date* 03/31/26

Amount of this expenditure is \$0.00

Actual or Estimated* Actual

(*Estimated end date and cost will be reported later.)

Select the type of funding to be used. ☐ Federal Funds ☐ State Appropriated Funds ☐ State Grant Funds ☐ Other

Describe the scope of the original emergency (supply, service, etc.).

Replace 24 post tension tendons due to existing tendon failure in the northbound I-39 Kishwaukee River Bridge, SN101-0134. This will include the removal of the existing tendons and reinstalling them in accordance with the designed phasing plan. They will also provide the traffic control necessary to maintain one northbound lane utilizing the existing crossovers adjacent to the structure allowing Interstate traffic to be maintained. This will necessitate the installation of approximately 4000' of temporary concrete barrier wall, traffic control signage, pavement markings and real time traffic control due to the high traffic volume of this route.

Describe the scope of the extension (supply, service, etc.). Show justification for extending the original emergency contract, and explain why the extension need cannot be met through a competitive process.

Extension of time is necessary for the contractor to order and install the new bridge tendons in order for the bridge to be reopened. Use of the competitive bid process would further delay the repair and reopening of this structure. Kraemer North America was the contractor who installed the original tendons and has familiarity with the design and construction of this bridge to help expedite the repair work.

Was authorization to proceed verbally given? ☒ Yes ☐ No

Term of emergency procurement shall not exceed 90 days. Contract may be extended beyond 90 days if CPO determines additional time is necessary; however, prior to execution of extension.



Reference #

ES 26-02

Signatures

I am requesting an extension of the requested emergency contract. I know and understand the contents of this statement and all statements herein are true and correct to the best of my knowledge.

Agency Signature

David Almy Digitally signed by David Almy
Date: 2025.09.09 12:22:29
-05'00'

Title

Operations Maintenance Field Engineer

Printed Name

David Almy

Date

09/09/25

After a complete review of the circumstances relating to the need for extending the existing emergency contract, CPO/SPO approval is given.

CPO/SPO Signature

William Grunloh

Date

09/09/2025